

**VILLAGE OF VILLA PARK**

CHANGE ORDER NUMBER

01

**PROJECT:** 2017 STREET IMPROVEMENT PROJECT  
**CONTRACTOR:** ORANGE CRUSH, LLC  
**DATE OF CONTRACT TIME START:** 06/19/2017  
**AWARDED CONTRACT AMOUNT** \$2,022,000.00

**CHANGES ORDERED HEREWITH:**

ITEM NO.	PAY ITEM	UNITS	PREVIOUS QUANTITY	REVISED QUANTITY	UNIT PRICE	AMOUNT CHANGE
03	EARTH EXCAVATION	CU YD	4,865.00	5,165.00	\$25.00	\$7,500.00
04	REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL	CU YD	1,118.00	3,218.00	\$20.00	\$42,000.00
06	GEOTECHNICAL FABRIC FOR GROUND STABILIZATION	SQ YD	17,015.00	20,015.00	\$1.00	\$3,000.00
10	AGGREGATE SUBGRADE IMPROVEMENT	CU YD	250.00	2,350.00	\$35.00	\$73,500.00
13	AGGREGATE BASE COURSE, TYPE B 6"	SQ YD	14,681.00	16,481.00	\$6.00	\$10,800.00
<b>TOTAL ADDITIONS</b>						<b>\$136,800.00</b>
<b>TOTAL DEDUCTIONS</b>						<b>\$0.00</b>
<b>TOTAL CHANGE ORDER AMOUNT</b>						<b>\$136,800.00</b>

**REASON FOR CHANGE ORDER:**


This Change Order #1 consists of additional quantities as needed for the completion of additional pavement undercuts on West Adams Street.


CONTRACT AMOUNT		CONTRACT TIME (CALENDAR DAYS)	
		SUBSTANTIAL COMPLETION	FINAL COMPLETION
AWARDED CONTRACT AMOUNT	<u>\$2,022,000.00</u>	ORIGINAL	108
PREVIOUS CHANGE ORDERS (+/-)	<u>\$0.00</u>	PREVIOUS C.O.'S (+/-)	0
THIS CHANGE ORDER (+/-)	<u>\$136,800.00</u>	THIS C.O. (+/-)	0
TOTAL CHANGE ORDERS (+/-)	<u>\$136,800.00</u>	REVISED	108
ADJUSTED CONTRACT AMOUNT	<u>\$2,158,800.00</u>	ORIG. COMPLETION DATE	10/05/2017
		REV. COMPLETION DATE	10/19/2017

It is mutually agreed by Owner and Contractor that this change order includes any and all costs associated with or resulting from the changes ordered herein, including all impact, delays, and acceleration costs. Other than the dollar amount and time allowance listed above, there shall be no further time or dollar compensation as a result of this change order. This document shall become an amendment to the Contract and all stipulations and covenants of the Contract shall apply hereto.

**ORANGE CRUSH, LLC**  
CONTRACTOR

**VILLAGE OF VILLA PARK**  
OWNER

BY:  8/23/17  
DATE

BY:  8/28/17  
DATE